GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

PR & RD Dept. – PMGSY XI – Vizianagaram Dist. – AP20XA26 – Road from Sarugudaguda Road to Sankesu in Komarada (M) Est. cost of Rs.502.64/ 635.00 lakhs – Extension of Agreement Time for the 4th time without imposing penalty for 180 days from 01.07.2020 to 27.12.2020 – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.275 **Dated.25/05/2021**

Read the following:-

(1) G.O. Ms. No. 96, PR & RD (Progs.II) Dept. dt.16.03.2013.
(2) G.O. Rt. No. 275, PR & RD (Progs.II) Dept. dt.18.03.2016.
(3) G.O. Rt. No. 156, PR & RD (Progs.II) Dept. dt.15.02.2018.
(4) G.O. Rt. No. 744, PR & RD (Progs.II) Dept. dt.18.12.2019.
(5) From the Engineer-in-Chief, PR, A.P., Vijayawada letter No.AEE1/DEE3/AP20XA26/Sankesu/VZM/2019, dt.07.04.2021.

.....

O R D E R:-

In the G.O. 1st read above, the work **"Construction of Road from Sarugudaguda Road to Sankesu in Komarada Mandel in Vizianagaram District**" was administratively sanctioned for Rs.502.04 lakhs and technically sanctioned for Rs.502.04 lakhs. The work was entrusted to Sri K. Koteswara Reddy, Contractor, Hyderabad at (-) 3.69 % less than estimate rates. The agreement was concluded on 25.11.2013 duly fixing the date of completion of the work by dt.24.05.2015.

2. In the G.O. second read above, Extension of Agreement Time for the 1st time was granted up to 23.11.2016 without penalty. EoAT (2nd time) was granted up to dt.24.05.2018 without penalty vide G.O. third read above due to forest clearance problem and EoAT (3rd time) was granted up to 30.06.2020 without penalty vide G.O. fourth read above.

3. The Engineer-in-Chief, PR, A.P., Vijayawada in his letter fifth read above, has furnished further extension of agreement time proposals for the 4th time for the above work from 01.07.2020 to 30.06.2021 i.e. 365 days without imposing penalty stating that the delay in execution of the work is due to rains in the Agency area, Shandy days excluding rain days, Labour holidays and other reasons.

4. In the above circumstances, Government after careful consideration hereby grant Extension of Agreement Time for the fourth time for 180 days i.e. from 01.07.2020 to 27.12.2020 for the work **"Construction of Road from Sarugudaguda Road to Sankesu in Komarada Mandel in Vizianagaram District**" without liquidated damages, as the delay is not attributable to the Contractors.

(P.T.O)

5. The Engineer-in-Chief, PR, A.P., Vijayawada shall take further necessary action in the matter accordingly.

6. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Vizianagaram
Copy to:-
The P.S. to M (PR & RD, G&M)
The P.S. to Prl. Secy. to Govt., PR & RD Dept
Sc/sf

//FORWARDED BY ORDER//

SECTION OFFICER